

## **PROGRAMME OF WORKS FOR THE CAR PARK**

Thursday 7<sup>th</sup> July – the concrete edgings to the right hand side widening of the car park to complete the preparations.

Monday 18<sup>th</sup> July – The paving machine which will complete the full surfacing to the whole car park area and this includes a full mechanical sweep of the area to remove all loose debris and final drainage connections plus any outstanding preparation around the perimeters of the area.

On this day there will be **no access** to the car park due to the surfacing works taking place and the area has to be left to 'cure' overnight before any traffic use. **Please do not try to park.**

The entrance will be taped off to protect the works overnight on that Monday.

After that we will have the parking spaces marked out when it is suitable to be done.

